

Appendix A

CEDD Contract No. CV/2020/09
Construction of Lei Yue Mun Public Landing Facility

Act ID	Description	Orig Dur	Early Start	Early Finish	Total Float	2021																	
						JUL				AUG				SEP				OCT				NOV	
						05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01
Bill No. 1 - Preliminaries																							
General Preliminaries																							
B1-1301	Initial Hydrographic Survey	10	10AUG21 *	19AUG21	-19d																		
Bill No. 2 - Landing Facility & Seawall																							
Pipe Pile Wall																							
B2-3020	Installation & Grouting of Pipe Piles (86 Nos.)	91	02JUL21 A	30SEP21	-177d																		
Socketted Steel H-piles																							
B2-4000	Mobilization of Piling Plant	7	01OCT21	07OCT21	-177d																		
B2-4010	Construction of Preliminary Pile	10	08OCT21	17OCT21	-177d																		
B2-4020	Construction of Main Piles (38 Nos.)	90	18OCT21	15JAN22	-177d																		
Dredging and Sloping Seawall																							
B2-5200	Marine Dredging	75	01SEP21 *	14NOV21	0																		
Bill No. 4 - Lookout Point and Viewing Platform																							
Improvement Works at Lookout Point																							
B4-1210	Installation of Pipe Piles	61	11JUN21 A	10AUG21	-33d																		
B4-1220	Trimming of Pipe Piles for Wall Openings	7	11AUG21	17AUG21	118d																		
B4-1230	Infill Grouting of Pipe Piles	7	18AUG21	24AUG21	118d																		
B4-1300	Casting of Skin Wall	21	29SEP21	19OCT21	118d																		
B4-1400	Laying of Concrete Paving	14	20OCT21	02NOV21	118d																		
Improvement Works at Viewing Platform																							
B4-2000	Relocation of Existing Gabion Blocks	7	16AUG21 *	22AUG21	-45d																		
B4-2010	Temporary Modification of Existing Drainage	14	16AUG21	29AUG21	609d																		
B4-2100	Mobilization of Piling Plant	7	23AUG21	29AUG21	-45d																		
B4-2110	Installation of Pipe Piles	40	30AUG21	08OCT21	-45d																		
B4-2120	Infill Grouting of Pipe Piles	7	09OCT21	15OCT21	-45d																		

Start date	15DEC20
Must finish date	30APR23
© Primavera Systems, Inc.	

3-MONTH ROLLING PROGRAMME

- Early bar
- Progress bar
- Critical bar
- ◆ Start milestone point
- ◆ Finish milestone point

Date	Revision	Checked	Approved
28JUL21		CYW	TSL



